Public Works (1914) Department.

G.O., No. 1959.

DATED 4 · 5 · 1914.

The Notes
in this G.O. have been printed

[Despatch Abstract.]

Improvements to No. I Kurichi Kanmoi tank Periyar System —
Sanctioning a revised estimate amounting to Rs. 2828 for works for —

P. W. 9.
2,000—22-7-10.

~~Indexed.~~ aR
6/5

Lndm
5/5

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Government of Madras.

PUBLIC WORKS DEPARTMENT.

IRRIGATION.
ACCOUNT.

Recd.	1914.	*Enclosures*
Regd.		*Spare copies*

G.O. No. 195 I., 4th May 1914.

Improvements to No. 1. Kurichi Kanmoi tank, Periyar system

Sanctioning a revised estimate amounting to Rs. 2,828 for works for —.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

I

G.O. No. 519 I., dated 20th November 1912.

II

Letter—from M. R. KHAREGAT, Esq., A.M.I.C.E., Superintending Engineer, VI Circle.
To—the Chief Engineer for Irrigation.
Dated—Trichinopoly, the 15th April 1914.
No.—574-C.E./814.

I have the honour to forward herewith for your approval and for obtaining the sanction of Government a revised estimate amounting to Rs. 2,828 for improvements to No. 1. Kurichi Kanmoi in Kurichipatti village, Melur taluk, Madura district.

The excess in the revised estimate over the amount sanctioned in G.O. No. 519 I., dated 20th November 1912, is Rs. 428 and is due to the provision of enhanced rates now required as explained in the report accompanying the estimate. The estimate is recommended for early sanction.

ENCLOSURE.

Report and specification to accompany the plan and estimate for improvements to No. 1. Kuruchi Kanmoi in Kurichipatti village, Melur taluk.

	RS.
Amount of original estimate	2,400
Do. revised do.	2,828

The data for the rates given in the sanctioned estimate was compiled more than two years ago. The local rates especially the rates for labour of all kinds and for carting have risen rapidly since and it was found impossible to do the work at the sanctioned rates. After much trouble and delay a contractor agreed to do the work at the rates now proposed in this revised estimate. The rates are current rates and are by no means extravagant. The work is in fair progress.

MADURA,
7th March 1914.

M. O'BRIEN,
Executive Engineer, Madura division.

III

Note by the Chief Engineer for Irrigation, No. 2242/14-1, dated 2nd May 1914.

An estimate amounting to Rs. 2,400 for "works" for improvements to Kurichi Kanmoi, Periyar system, Madura district, was sanctioned in G.O. No. 519 I., dated 20th November 1912, and the work is reported to be in fair progress. With his letter No. 574-C.E./814, dated 15th April 1914, the Superintending Engineer, VI

Circle, now submits a revised estimate amounting to Rs. 2,828 showing an excess of Rs. 428 over the original sanction. Of the total excess of Rs. 428, Rs. 286 is due to increase in rates owing to charges for labour, cartage, etc., having risen since the original estimate was framed and Rs. 142 is due to baling which was not anticipated before but was found necessary during execution of the work. The revised estimate is recommended for sanction.

W. M. ELLIS, COL., R.E.,
Chief Engineer for Irrigation.

To the Secretary to Government, Public Works Department (Irrigation).

Order—No. 195 I., dated 4th May 1914.

The revised estimate amounting to Rs. 2,828 for "works" or Rs. 3,436 inclusive of establishment charges, for the work "Improvements to the Kurichi Kanmoi tank" in Kurichipatti village, Melur taluk, Madura district, is sanctioned in supersession of the estimate of Rs. 2,400 for "works" sanctioned in G.O. No. 519 I., dated 20th November 1912.

2. The sanction accorded above is registered as No. 14 I. of 1914–15 and will expire on 31st March 1915.

(True Extract.)

W. M. ELLIS, Col., R.E.,
Secretary to Govt., P.W.D.
(Irrigation Branch).

To the Chief Engineer for Irrigation.
,, Superintending Engineer, VI Circle,
with estimates.
,, Accountant-General, Madras.

Forwarded to the

(By Order.)

Deputy Registrar.

PUBLIC WORKS DEPARTMENT
(IRRIGATION BRANCH).

NOTES CONNECTED WITH G.O. No. 195 I., DATED 4TH MAY 1914.

[SUBJECT.—*Revised estimate amounting to Rs.* 2,828 *for improvements to No.* 1, *Kurichi Kanmoy, Periyar system.*]

From the Superintending Engineer, VI Circle, dated 15*th April* 1914, *No.* 574-814/*C.E.*

Under Secretary—

Secretary—

Orders are requested if the revised estimate, the necessity for which is explained in the report and in the comparative statement, may be checked for sanction.

2. The revised estimate shows an excess of Rs. 428 or about 18 per cent. on the estimate of Rs. 2,400 sanctioned in G.O. No. 519 I., dated 20th November 1912.

M.S.—18-4-14.

T.S.R.—18-4-14.

F. E. MORGAN—20-4-14.

W. M. ELLIS—20-4-14.

Under Secretary—

The revised estimate has been checked and a draft note by the Chief Engineer for Irrigation is put up for approval.

M.V.—28-4-14.

R.S.—28-4-14.

Under Secretary—

Secretary—

A draft order sanctioning the revised estimate is submitted for approval and orders to issue. The order need not be placed on the Editors' Table.

V.K.—29-4-14.

T.S.R.—29-4-14.

F.E.M.—2-5-14.

W.M.E.—2-5-14.

[Issued as G.O. No. 195 I., dated 4th May 1914.]

7

Note by the Chief Engr. for Irrign.
No 2242/14-1 Dy 2-5-14 ~~4-14~~

An estimate amounting to Rs 2400 for "works" for improvements to Kurichikonmoy Periyar System Madura Dt. was sanctioned in

Flag O. G.O. No 519-I. dated 20th November 1912 & the work is reported to be in fair

Pp1-6 c.f. progress. With his letter No. 574 CE/814 dated 15-4-14 the SE 6th circle now submits a revised estimate amounting to Rs 2,828 showing an excess of Rs 428 over the original sanction. Of the total excess of Rs 428, Rs 286 is due to increase in rates owing to charges for labour, cartage &c having risen since the original estimate was framed and Rs 142 is due to baling ~~charge~~ (was ~~a~~ ~~which~~ ~~has~~ not anticipated before but ~~considered~~ was found necessary during execution of the work. The revised estimate is recommended for sanction.

[signature] 2/5/14 [signature] 2/5/14

To the Secretary, [initials] 28/4/14 D Proct. O.R.D.(3). [initials] 30/4/14

Scott. II—10 (a)—7,000—4-13. OW DEPARTMENT. I

Impts to no I Kurichi Kanmoi Tank, Periyar System

Sanctioning a revised estimate amounting to Rs 2828 for works for — Tanks

flag 'O'

Quoted ~~READ~~ AGAIN G.O. No. 519 I, dated 20 - 11 - 1912

" " " " , " 191 .

READ ALSO:—

C. No. From the Supg Engr VIC No. 574CE / 814 dated 15. 4. 1914.

Print in full.

" " Note by E1. No 2242/14-1, " 2. 5. 1914

" " , " " , " , " 191 .

ORDER. No. 195 I dated 4. 5. 1914

Press

Dont Notes

The revised estimate amounting to Rs 2828 for 'works' or Rs 3,436 inclusive of establishment charges. ~~is Sanctioned in Supersession~~ for the work "Impts to the Kurichi Kanmoi Tank" in Kurichipatti village, Melur Tq, Madura Dt, is Sanctioned in Supersession of the estimate of Rs 2,400 for 'Works' Sanctioned in G.O. No 519 I dated 20. 11. 1912.

flag O.

2. The Sanction accorded above is registered as No 14. I

2

of 1914-15, and will

expire on 31. 3. 1915.

Issue

29.4.14

29.4.14

2/5/14

5/2/14

To The Chief Engr for Irrign.

.. Supg Engr VI Circle with Estes.

.. Acct Genl, Madras.

MO

Type note by Ext order only

5/6/14

NEW 5/6/14

DESPATCHED.
5 MAY 1914

3

5/5

w 1-8.

art. 13

11